

### 3-Week Progress Schedule

DATE: 04/18/17

City of Burns - 2017 Street Repair Project	Contractor	Shift	M	T	W	TH	F	Sa	Su	M	T	W	TH	F	NOTES
			5/15	5/16	5/17	5/18	5/19	5/20	5/21	5/22	5/23	5/24	5/25	5/26	
<b>SCHEDULE A: S. EGAN RECONSTRUCTION</b>															
SETUP SIGNS AND BARRICADES	KRC	DAY		■											
LOWER VALVE COVERS, MONUMENTS AND MANHOLES	KRC	DAY		■											6-EA MANHOLES & 9-EA VALVE/MONUMENT BOXES
AC SAW-CUT	WECUT	DAY				■									
PULVERIZE EXISTING ASPHALT & BASE (6"-8")	PRTYETT	DAY				■									
GRADE, FINISH AND COMPACT	KRC	DAY				■					■	■			PROVIDE LOCAL ACCESS TO RESIDENCE
ASPHALT PAVING	KRC	DAY											■	■	
<b>SCHEDULE B: RAILROAD CRACK SEALING</b>															
SETUP SIGNS AND BARRICADES	KRC	DAY		■											
CRACK SEALING	CRC	DAY		■											
<b>SCHEDULE C: W. PIERCE CRACK SEALING</b>															
SETUP SIGNS AND BARRICADES	KRC	DAY			■										
CRACK SEALING	CRC	DAY			■										
<b>SCHEDULE D: N. COURT, W. "A", N. EGAN, W. "C", N. FAIRVIEW RECONSTRUCTION</b>															
SETUP SIGNS AND BARRICADES	KRC	DAY			■										
LOWER VALVE COVERS, MONUMENTS AND MANHOLES	KRC	DAY			■										5-EA MANHOLES & 7-EA VALVE/MONUMENT BOXES
AC SAW-CUT	WECUT	DAY				■	■								
PULVERIZE EXISTING ASPHALT & BASE (6"-8")	PRTYETT	DAY					■								
GRADE, FINISH AND COMPACT	KRC	DAY					■	■		■					PROVIDE LOCAL ACCESS TO RESIDENCE
ASPHALT PAVING	KRC	DAY									■	■			

NOTES:

- = Work Day
- = Tentative Work Day
- R = Inclement Weather